

GOVERNMENT OF TELANGANA

ABSTRACT

Minor Irrigation –APILIP- Formation of new tank across local stream near Dahegaon (V), Talamadugu (M), Adilabad district- Revised Administrative Approval for an amount of Rs.4,85,56,000/- Accorded - Orders - Issued.

.....

IRRIGATION & CAD (MIG-2) DEPARTMENT

G.O.RT.No. 817

Dated: 17/11/2015

Read the following:

1. From the ENC (IW), Lr. No. ENC/IW/P&M/EE-1/DEE-2/ AEE-4/REs/17/1, dated: 03-07-2015.
2. From the Commissioner, CADA, letter No. Com/CAD/APILIP/ DEE/ 638/RE/2015, Date: 16-09-2015.
3. From the Commissioner, CADA, letter No. Com/CAD/APILIP/ DEE/ 638/RE/2015, Date: 19-10-2015.

* * *

ORDER:

In the references 1st and 2nd read above the Engineer-in-Chief (IW), Hyderabad and the Commissioner, CAD have submitted the revised estimate for the work "Formation of new tank across local stream near Dahegaon (V), Talamadugu (M), Adilabad district" for an amount of Rs.5,13,56,000/-. The Commissioner, CAD has accorded administrative approval for Rs. 288.00 Lakhs and the Chief Engineer, Minor Irrigation has accorded technical sanction for Rs. 239.70 Lakhs for works and for an amount of Rs. 48.30 lakhs for land acquisition for the above work to irrigate an ayacut of 501 acres.

2. In the reference 2nd read above, the Commissioner, CAD has stated that the Chief Engineer, Minor Irrigation explained the reasons for revised estimate. The main reasons are as follows.

1. Sanctioned Estimate was prepared based on minor irrigation guidelines. But during execution the surplus weir design & drawing were obtained from the Superintending Engineering, Special Design Circle, Hyderabad. Due to which the quantities are increased as per approved drawings.
2. In the sanctioned estimate, the Surplus Weir & LF sluice was proposed separately, but during execution as per site conditions the sluice is embedded in weir.
3. In the sanctioned estimate, RR check walls are proposed in the downstream of weir, talus and bed pitching were provided in the D/s of the weir, but as per inspection notes of Superintending Engineer it was replaced by providing two drop walls. The formation of the flood protection bund with revetment on either side of the surplus course is increased as per site conditions.
4. Provision of CC lining for canals is deleted due to non availability of CNS soils.
5. The canal is running along the toe of the hill upto a length of 0.70 Km. Due to this the earth work quantities and number of CM & CD works are increased.
6. The cost of Land Acquisition was increased as per the requisition of the Revenue authorities.
7. Increase in L.S provisions are mainly due to increase in statutory provisions of VAT, Labour Cess and Price Adjustment.

P.T.O

//2//

3. The Committee of Chief Engineers have examined the above reasons in the Revised Estimate and recommends to the Government for revised administrative sanction for Rs. 5,13,56,000/- for the above work.
4. The Commissioner, CAD has also reported that a provision of Rs. 28.00 Lakhs was made in revised estimate towards price escalation for three components (cement, steel & fuel) is deleted as per instructions issued by the Government vide memo no. 2875/MIG-2/2014, dt: 20-07-2015.
5. Therefore, the Commissioner, CAD, Hyderabad has requested the Government to accord Revised Administrative Approval for the work "Formation of new tank across local stream near Dahegaon (V), Talamadugu (M), Adilabad district" for an amount of Rs. 4,85,56,000/-
6. After careful examination of the proposal, Government here by accord Revised Administrative approval for the work "Formation of new tank across local stream near Dahegaon (V), Talamadugu (M), Adilabad district" for an amount of Rs. 4,85,56,000/- (Rupees four crores eighty five Lakhs and fifty six thousands only) under APILIP as against the original sanctioned amount of Rs.288.00 Lakhs.
7. The above expenditure shall be debited to the Head of Account is "4702-00-101-03-09-530-531", for land acquisition is "4702-00-101-03-09-530-532".
8. The Commissioner, CAD/ Chief Engineer, Minor Irrigation (GB), Hyderabad shall take further necessary action, accordingly.
9. This order issues with the concurrence of Finance (EBS-IX) Dept. vide their U.O. No.13134/393/ A2/ EBS-IX/2015, Dt:05-11-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**Dr. SHAILENDRA KUMAR JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT**

To

The Commissioner, CAD, Hyderabad,
The Chief Engineer, Minor Irrigation (GB),
Errumanzil Colony, Hyderabad.

Copy to:

The Engineer-in-Chief (IW), Errumanzil, Hyderabad.
The Accountant General, Telangana & A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Pay & Accounts Officer (W&P), Adilabad.
P.S. to Minister for Irrigation.
P.S. to Principal Secretary to Govt.
The Finance (EBS-IX) Dept.
Sf/Sc.

//FORWARDED::BY ORDER//

SECTION OFFICER